

Environmental Containment Using Field & Factory Fabricated Geomembranes

Richelle Delia, PhD
Owens Corning



TIME STUDY BACKGROUND

OBJECTIVE

- Opportunity to observe two unique styles of lining systems on the same site footprint
 - Primary & secondary membrane
 - Specified by lead engineer
- Product installation performance and characteristics for seepage containment geomembranes
- Variable: Location of fabrication
- System types:
 - Field-Fabricated Lining System
 - Factory-Fabricated Lining System

STUDY DESIGN

- Installation speed
- Seam testing requirements
 - Time for completion
- Seam quality in-field and factory seams
- Total cost to site owner

Qualitative Caveat: The results presented in this report are qualitative in nature and caution should be used when interpreting them given the small sample sizes.

HOLISTIC PRODUCT ANALYSIS

- Use of qualitative and quantitative methods to understand the technical performance and context for use case
- Holistic technical evaluation
- Actionable results
- Tools Leveraged
 - Time Studies
 - Stakeholder Interviews
 - Field-installations
 - Prototype Mockup & Reviews
 - Decision Criteria
 - Selection Motivation
 - Preference
- Result >> Meaningful, Differentiated Innovation

APPLY QUALITATIVE & QUANTITATIVE DATA

METHODOLOGY

- Identify two or materials, technologies with similar use cases
- Complete technical analysis
- Stakeholder mapping
- Stakeholder interviews
- Identify an appropriate test-site to verify use case
- Identify tangible, quantitative metrics




STAKEHOLDER MAP

USE CASE

- New product development
- Product innovation
- Market understanding

TIME STUDY JOBSITE SELECTION



- 7,500 square meter (78,7450 sqft) storm water retention pond
- Designed to store runoff from ash landfill operations
- 3rd party owned coal-fired power plant and residual disposal landfill


JOBSITE SELECTION




Location: Northeastern

EVALUATION CRITERIA


TOTAL INSTALL COST

- 
- Labor skill level and time required
 - Site owner 3rd party expense for QA testing
 - Quality Control (QC) included in install price


INSTALL QUALITY

- 
- Wrinkles as environment changes (potential leak locations)
 - Lay flat
 - Seam quality

MATERIAL DURABILITY

- 
- Puncture resistance
 - Tensile strength

FITNESS FOR USE

- 
- Specific to material being contained
 - Lasts for specified time

Pond Specification


- 1.5 mm (60 mil) Field-Fabricated Lining System
- Geosynthetic Clay Liner (GCL)
- 1 mm (40 mil) Factory-Fabricated Lining System

Quantitative & Qualitative

- Installation complexity
- Labor requirements
- Stakeholder interviews

Installation Protocol

1. Subgrade preparation
2. Install 1.0 mm (40 mil) factory-fabricated lining system
3. Install Geosynthetic Clay Liner
4. Install identical quantity of 1.5 mm (60 mil) field-fabricated lining system



FACTORY-FABRICATED LINER FABRICATION



Rolls are seamed in a controlled setting into panels

FACTORY-FABRICATED LINER INSTALLATION



Large panels are pre-welded into custom sizes, and delivered to the jobsite



Panels are unfolded and deployed in place



Unfolded panels are opened and pulled across coverage area



Field seaming is needed where panels require connection



FOLDED

FACTORY-FABRICATED LINER INSTALLATION



Typically delivered in rolls:

- 6.7-7.62 meters [22-25ft] wide
- 243- 275 meters [800 to 900 ft] in length
- 2 tons [4,000 lbs] in weight

Typically deployed mechanically, one roll at a time



Panels are unfolded and deployed in place




ROLLS

SUBGRADE PREPARATION



- Ready for the installation
- Sandbags in position to ballast membrane
- 1 pipe penetration
- Installation Company: CQA Solutions

INSTALLATION PLAN FACTORY-FABRICATED LINEP



Panel diagram "shop drawing" – created by fabricator for installers use

Fabrication Company: EPI

FACTORY FABRICATED LINING SYSTEMS INSTALLATION



3000X speed, 10 sec

FIELD FABRICATED LINING SYSTEM INSTALLATION

15/31



3000X speed, 1 min

WELDING & QA/QC

Factory-Fabricated Liner



- Field seams completed with single-track wedge welder
- Airlanced all factory seams

Field-Fabricated Liner



- Field seams completed with dual-track thermal fusion welder
- Completed air channel and destructive testing


****EXAMPLE****
Photo from different
installation project



FACTORY-FABRICATED

**FIELD-
FABRICATED**

FIELD-FABRICATED WRINKLES



****EXAMPLE****
Photo from different
installation project

- Field-fabricated liner displays expansion with ambient temperature rise.
- This can create challenges in welding, and prevent intimate contact with the ground, thereby potentially compromising performance.

FACTORY-FABRICATED LINER WRINKLES



****EXAMPLE****
Photo from different
installation project



STAKEHOLDER

FACTORY-FABRICATED

FIELD-FABRICATED

ENGINEER
SPECIFIER



3 Seams

191 seams



Less Documentation

SITE OWNER



Fewer Welds

INSTALLATION
COMPANY OWNER



Puncture resistance and tensile
strength higher

Lower puncture resistance and
tensile strength

Fewer wrinkles

More wrinkles (in similar conditions)

Less time to install (half day)

More time to install (two days)

Pre-fabricated panels/corners

Field Seams



Fewer seams

More seams



4 panels

95 panels

Less destructive testing needed

More time spent for destruct testing

Have to cut product in field to seam
length needed

INSTALLATION DAY
OF MANAGER



Fewer QAs needed

More QAs over more days

Need to abrade surface

STAKEHOLDER PERSPECTIVES



Stakeholder see
as a benefit




STAKEHOLDER	FACTORY-FABRICATED	FIELD-FABRICATED
INSTALLER	Quick to install Wider panels/covers more Fewer destructs	More panels needed More destructs
CREW SIZE	20-25 crew members More, lower skilled labor (\$10-13/hr)	11-12 crew members
WELDING	Wedge weld Increased time finding weld setting on first experience with product Scrim could cause welding to be more difficult	Hot air weld Installers accustomed to welding material, fast Requires grinding before extrusion welds
PRODUCT DIFFERENCES	Trial Weld Air lance prefabricated seams 40 mm thick	Trial Weld Air channel test field seams 60 mm thick
Estimated total for Factory-fabricated: 5 hours 37 mins*		Estimated total for Field-Fabricated: 16+ hours*

* Time associated with adverse weather conditions removed

COMPLETED INSTALLATION

Completed installation time 6 hours



INSTALLATION TIME



Panels were welded together using a DemTech VM 20 single-track wedge welder. Average temperature setting was between 700° F and 750° F, with speed setting at approximately 14 ft/min.

STAKEHOLDER PERSPECTIVES

“If it’s in big sections ... it’s going to be much better because **you have a lot less welds [with Factory-Fabricated Geomembrane] than you will with the normal 15 or 20 foot wide rolls.**” – Site Owner

“It makes it a little more foolproof. The less seams ..., the less holes, the less [...]walking on it. **Ease of installation makes a big difference.**”
– Installation Company Owner

“[Factory-fabricated] Covers a lot more. With **one [Factory-Fabricated] panel, it’d probably take you about 6/7 panels with [Field Fabricated system].**” – Installer

“If the material is cheaper, performs well, installs quicker, then there is no reason not to make that change.”
– Engineer

“...when you talk about the reduction of QA time, it is very serious... **[Factory-Fabricated Geomembrane] is a big reduction in third-party cost.**”
– Installation Day of Manager



ATTRIBUTE SUMMARY



Field-Fabricated



Factory-Fabricated

Field-Fabricated

- Smaller, consistent width panels
- 95 panels deployed
- 191 field seams
- All Field seams
- Total Field Seam Length: 5387 LF
- Length Extrusion Weld Repairs: 2145 LF
- # Extrusion Weld Repairs: 253
- Smaller rolls
- Installer familiarity
- Proven field performance
- Fewer, high skilled labor

Factory-Fabricated

- Larger, customizable size panels
- 4 panels deployed
- 3 field seams
- Factory-fabricated + field seams
- Total Field Seam Length: 418 LF
- Length Extrusion Weld Repairs: 108 LF
- # Extrusion Weld Repairs: 12
- Higher puncture resistance
- Higher tensile performance
- More, low skilled labor
- Approx. 1/3 time required to install
- Less time, risk of subgrade exposed to elements

Proper material selection & due diligence considers holistic evaluation of material properties in addition to cost to site owner, test method requirements and labor costs.



Thank You For Attending!

Richelle Delia

Owens Corning

Richelle.Delia@owenscorning.com



Contact Information

Richelle Delia, Ph.D.

Product Researcher

Owens Corning

Richelle.Delia@owenscorning.com

Timothy D. Stark Ph.D., P.E.

Professor of Civil & Environmental

Engineering

University of Illinois at Urbana-Champaign

Technical Director

Fabricated Geomembrane Institute

tstark@illinois.edu

Jennifer Miller, M.S.

Coordinator

Fabricated Geomembrane Institute

University of Illinois at Urbana-Champaign

fabricatedgeomembrane@gmail.com

Understanding Leak Location Surveys for Owners & Inspectors

Tuesday, April 28, 2020 at Noon CDT

Free to Industry Professionals

1.0 PDH

Presenter:

Matthew Kemnitz

President, Leak Location Services Inc.

Check out the FGI's Website

- Online PDH Program
- New!! Podcasts
- Latest Specifications and Guidelines
- Installation Detail Drawings (PDF and DWG)
- Technical Papers and Journal Articles
- Webinar Library (available to view and download)
- ASTM Field and Laboratory Test Method Videos
- Pond Leakage Calculator
- Panel Weight Calculator
- Photo Gallery
- Member Directory
- Material and Equipment Guides
- Industry Events Calendar
- Women in Geosynthetics

www.fabricatedgeomembrane.com