

Main Street Centre Dartmouth

Annual General Meeting October 18, 2022




Design




- Harvey Architecture
- Design package completed September 30







Site Plan



Non Residential Space






Main Street Perspective



5 Residential Floors

- > 39 one bdrm units
- ▶ 6 two bdrm units
- ▶ 25 units for AV clients
- ▶ 20 seniors units




Construction Manager


- rcs Construction
- Building permit submitted Oct 14
- ► Tendering underway soon

TABLE 5 - BUILDING PERMIT (Application Submitted, pending review by HRM)				
	Document	Status	Responsibility	Notes
1	Right of Way Permit	Received	rcs	
2	Construction Management Plan	Received	Design Point	
3	A- Letter of Undertaking Confirmation by Owner	Received	Affirmative / Harvey Architecture	
4	Elevation Drawings	Received	Harvey Architecure	
5	A1 - Commitment Certificate	Received	Harvey Architecure	
6	A10 - Letter of Undertaking Energy Conservation	Received	Harvey Architecure	
7	A2 - Letter of Undertaking - Architectural	Received	Harvey Architecure	
8	A3 - Letter of Undertaking - Structural	Received	BMR Engineering	
9	A4 - Letter of Undertaking - Mechanical	Received	Rundle Engineering	
10	A5 - Letter of Undertaking - Electrical	Received	Electec Engineering	
11	A6 - Letter of Undertaking - Sprinkler	Received	Viking Fire Protection	Viking to provide
12	A7 - Letter of Undertaking - Geotechnical	Received	Gemtec / BME	
13	A8 - Letter of Undertaking - Plumbing	Received	Rundle Engineering	
14	HRM Energy Code Checklist	Received	Harvey Architecure	
15	Site Plan	Received	SDMM	
16	Professional Design Requirements (Drawings)	Received	Harvey Architecure	





Development Team



Financing and Start of Construction

- Fixed price must meet June cost estimate
 - ▶ If yes, goes to 3rd party verification and financing
 - ▶ If no, review options for reducing costs, then 3rd party verification and financing
- Funding partners include CMHC, Province, HRM, others
- Relocate AV offices (end of 2022)
- Demolition (January)
- ► Construction: 16 months
- Operations, tenancy


Mental Health Housing Continuum

Visualization of the Independent Living Housing Plan

Option 1 Affirmative Homes
Option 2 Affirmative House
Option 3 Main Street Centre



Seniors Housing



Thank You!

▶Comments?

▶Questions?





